tensportation says	PRIORITY PROGRAM ACCOUNTABILITY						
The state of the s	REPORT CARD (PPARC)						
7099 5167		DDOCDAM/		OVERALL RESULTS A SERVICE/ PRODUCT			
DEPARTMENT OF TRANSPORTATION AND COMMUNICATION	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET (FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
		PHP 3,770	Construction of 11.7 km of rail	to connect Baclaran termi	inal station to Niyog in Bac	oor, Cavite	
	LRT Line 1 South (Cavite) Extension		Completion of Procurement Process Target for 2013	55%	55%	100%	
			Completion of Pre- Construction Obligations Target for 2013	50%	0%	0%	
			Completion of Procurement Process for Detailed Design Consultant (Satellite Depot and LRVs)	100%	70%	70%	
	Mactan-Cebu	PHP 2,080	Construction of a new terminal 14.6 Million passengers/year.	building and upgrading/ex	xpansion of existing termin	al to accommodate	
	International Airport Passenger Terminal Building Expansion		Completion of Procurement Process	45%	45%	100%	
		PHP 1,200	Metro-Manilas Integrated Trans	port System - Southwest	Terminal		
			Completion of Project Development Activities	80%	80%	100%	
	Metro-Manila Integrated Transport System		Completion of required Government approvals	40%	40%	100%	
			Completion of Procurement Process - Southwest Terminal	55%	55%	100%	
The Department of Transportation and			Completion of Procurement Process - South Terminal	55%	55%	100%	
Communication (DOTC) develops,			Metro Manila Integrated Transport System - North Terminal				
promotes, implements and maintains			Completion of Project Development Activities	80%	80%	100%	
integrated and strategic			Completion of required Government approvals	60%	60%	100%	
transportation and communication	Automatic Fare Collection System		Replacement of current magnet AFCS.	tic stripe ticketing system	on LRT 1, LRT 2, MRT 3 w	ith a contactless	
systems that will ensure safe, reliable, responsive, and viable		PHP 2,000	Completion of Procurement Process	55%	45%	82%	
services to accelerate economic development and to	LRT Line 2 East Extension		Extension of LRT Line 2 by 4.19 km from the current terminal station in Santolan, Pasig to Masinag, Antipolo. Will serve an additional 120,000 passengers upon project completion.				
better serve the transport and communications needs			Completion of Procurement Process for Electro-Mechanical Systems (Consultancy)	100%	70%	70%	
of the people.			Completion of Procurement Process for Viaduct and Station (Consultancy)	80%	80%	100%	
		PHP 798.80	Construction of a new passenger terminal building, cargo terminal building, apron; as well as the widening and upgrading of the existing runway, the installation of instrument landing equipment, ar the improvement and upgrading of navigational aids and utility systems.				
			Completion of Procurement Process for Engineering, Procurement, and Construction Contractor	45%	35%	78%	
		DUD 077 10	Completion of Project Development Activities	90%	60%	67%	
		PHP 867.10	Development of new airport at	Panglao Island, Bohol, to	replace the existing Tagbil	aran Airport.	
	New Bohol (Panglao) International Airport		Completion of Procurement Process for Preparatory Works	100%	100%	100%	
			Completion of Procurement Process for Construction Supervision	55%	30%	55%	
	New Bohol (Panglao) International Airport		Completion of Procurement Process for Airport Development	30%	30%	100%	
			Completion of Project Development Activities (PPP O&M)	90%	90%	100%	

of the state of th	PRI		ROGRAM ACC		_ITY		
	REPORT CARD (PPARC)  OVERALL RESULTS ASSESSMENT						
7899		PROGRAM/	SERVICE/ PRODUCT RESULTS				
DEPARTMENT OF TRANSPORTATION AND COMMUNICATION	PRIORITY PROGRAMS	PROJECT BUDGET (FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
			The Laguindingan Airport replaces two domestic airports with terrain and weather restrictions. It v resolve the decongestion problem at the existing Lumbia Airport, enhance the accessibility of Nort Mindanao, and promote tourism.				
	Laguindingan Airport		Completion of Construction	100%	100%	100%	
			Installation of Air Navigational Facilities	50%	50%	100%	
			Completion of Project Development Activities	90%	90%	100%	
	Cebu Bus Rapid Transit (BRT) Project		The Cebu BRT will serve passengers along the 23-kilometer stretch between Talamban (North East) and Bulacao (South West). It will pass the Ayala Business District and the South Reclamation Project which Cebu City intends to transform into a high-density commercial area.				
	Transit (Bitt) Troject		Completion of Preparatory Construction works	20%	0%	0%	
	Multi Dala D		Supply of ten 40-meter patrol v	essels for the Coast Guar	d.		
	Multi-Role Response Vessels (MRRV)		Completion of Procurement Process	20%	20%	100%	
	Common Station		Construction of platform to conr	nect LRT Line 1 and MRT	Line 3.		
The Department of Transportation and Communication			Completion of Project Development Activities	100%	100%	100%	
(DOTC) develops, promotes, implements			Completion of required Government approvals	60%	60%	100%	
and maintains integrated and	Bicol I nternational Airport (Daraga)		Development of new airport at Brgy. Alobo, Daraga, to replace the existing Leg				
strategic transportation and communication			Completion of Procurement Process for Airside Construction	70%	100%	143%	
systems that will ensure safe, reliable, responsive, and viable			Completion of Procurement Process for Detailed Design and Construction Supervision	70%	85%	121%	
services to accelerate economic			Construction of new passenger shore protection.	terminal building, and of	apron, taxiway & completio	n of North-East	
development and to better serve the transport and	Tacloban Airport Development Project		Completion of Procurement Process (landside construction)	30%	20%	67%	
of the people.			Completion of Construction	40%	40%	100%	
	Pagadian Airport		Rehabilition of the passenger terminal building, extension of runway, widening of taxiway, improvement and expansion of vehicular parking area, and construction of perimeter fence and drainage system.				
			Completion of Procurement Process	15%	15%	100%	
			Completion of Construction	50%	50%	100%	
	Sanga-Sanga Airport		Construction of new passenger system.	terminal building, expans	ion of apron, and constructi	on of drainage	
			Completion of Procurement Process	100%	70%	70%	
			Completion of Construction	70%		0%	
			Construction of vehicular parkin	g area, security and perin	meter fences, and drainage	system.	
	Sanga-Sanga Airport		Completion of Procurement Process	100%		0%	
			Completion of Construction	50%		0%	

Stem portation and C	PRIORITY PROGRAM ACCOUNTABILITY						
	REPORT CARD (PPARC)  OVERALL RESULTS ASSESSMENT						
7899		PROGRAM/	SERVICE/ PRODUCT RESULTS				
DEPARTMENT OF TRANSPORTATION AND COMMUNICATION	PRIORITY PROGRAMS	PROJECT BUDGET (FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
			Construction of runway subgrade extension and hill obstruction removal.				
			Completion of Procurement Process	30%	30%	100%	
			Completion of Construction	100%	100%	100%	
			Construction of runway extensi	ion.			
	Maasin Airport		Completion of Procurement Process	30%	30%	100%	
			Completion of Construction	50%	50%	100%	
			Construction of passenger term concreting of apron and ramp.	inal building and drainage	system; and site developr	ment and	
			Completion of Procurement Process	70%	70%	100%	
			Construction of passenger term extension; hill obstruction remo		on building; construction of	frunway	
			Completion of Procurement Process	30%	30%	100%	
	San Vicente Airport		Completion of Construction	50%	50%	100%	
The Department of			Construction of runway extension system; and hill obstruction ren		, security and perimeter fe	nces, and drainage	
Transportation and Communication			Completion of Procurement Process	30%	30%	100%	
(DOTC) develops,			Completion of Construction	50%	50%	100%	
promotes, implements and maintains			Widening of runway and improv	vement of drainage syster	n.		
integrated and			Completion of Procurement Process	70%	70%	100%	
strategic transportation and	Butuan Airport		Construction of runway extensi	ion.			
communication systems that will			Completion of Procurement Process	15%	15%	100%	
ensure safe, reliable, responsive, and viable			Completion of Construction	50%	50%	100%	
services to accelerate	Cotabato Airport		Widening of runway and taxiwa	y; construction of new pe	rimeter fence.		
economic development and to			Completion of Procurement Process	45%	45%	100%	
better serve the transport and			Completion of Construction	50%	50%	100%	
communications needs of the people.			Construction of new passenger	terminal building.			
	Dipolog Airport		Completion of Procurement Process	45%	45%	100%	
			Completion of Construction	50%	50%	100%	
			Supply and installati on of commight landing operations at the and Busuanga Airports.				
	Upgrading of Night Landing Operations		Completion of Procurement Process for Communications Systems	45%	45%	100%	
			Upgrading of meteorological instruments to support night landing operations at the Dipolog, Roxas, Ozamis, and Busuanga Airports.				
			Completion of Procurement Process for Meteorological Equipment	55%	70%	127%	
			Installation and upgrading of air	rfiled lighting system to s	upport night landing operat	ions.	
	Upgrading of Night Landing Operations - Power Supply		Completion of Procurement Process for Upgrading of Power Supply System - Cotabato Airport	70%	70%	100%	
			Completion of Procurement Process for Upgrading of Power Supply System - Dipolog Airport	70%	70%	100%	

DEPARTMENT OF TRANSPORTATION AND							
TRANSPORTATION AND		PROGRAM/	OVERALL RESULTS ASSESSMENT SERVICE/ PRODUCT RESULTS				
COMMUNICATION	PRIORITY PROGRAMS	PROJECT BUDGET (FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
	Upgrading of Night Landing Operations - Power Supply		Completion of Procurement Process for Upgrading of Power Supply System - Ozamis Airport	70%	70%	100%	
			Completion of Procurement Process for Upgrading of Power Supply System - Roxas Airport	70%	70%	100%	
			Completion of Procurement Process for Upgrading of Power Supply System - Busuanga Airport	55%	30%	55%	
			Construction of Reinforced Conc	rete Pier			
	Azagra Port		Completion of Procurement Process	45%	85%	189%	
	Vinzons Port		Construction of causeway.				
	Vinzons Port		Completion of Procurement Process	45%	70%	156%	
			Continuation of construction of s	sea wall.			
The Department of	Mercedes Port		Completion of Procurement Process	100%	100%	100%	
Transportation and Communication (DOTC) develops,			Completion of Construction	50%	50%	100%	
romotes, implements	Sabang Port		Construction of back-up area with terminal building.				
and maintains integrated and strategic			Completion of Procurement Process	100%	100%	100%	
transportation and communication			Completion of Construction	50%	50%	100%	
systems that will			Construction of Reinforced Conc	rete Pier			
ensure safe, reliable, esponsive, and viable ervices to accelerate	San Vicente Port		Completion of Procurement Process	45%	70%	156%	
economic development and to	Pilar Port		Construction of back-up area wi	th terminal building.			
better serve the transport and mmunications needs			Completion of Procurement Process	100%	100%	100%	
of the people.			Completion of Construction	50%	50%	100%	
			Extension of Reinforced Concrete Pier.				
	Cagban Port		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	50%	50%	100%	
1			Construction of pier with RORO	ramp.			
	Sta. Fe Port		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	50%	50%	100%	
	DOTC Road Transportation LT		Customization, development, in operations, service and mainten System of the Land Transpoprta	ance of the Information			
	Transportation IT Infrastructure				The second secon		

			ORT CARD (PPARC) OVERALL RESULTS ASSESSMENT				
DEPARTMENT OF	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET	SERVICE/ PRODUCT RESULTS				
TRANSPORTATION AND COMMUNICATION	TRICKITI ROGIVINI	(FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
			Modernization and rehabilitation of PNR system from San Fernando, La Union to Metro Manila, and from Metro Manila to Legaspi, Albay, to service freight/cargo.				
	Integrated Luzon Railways		Completion of Procurement for Feasibility Study	100%	100%	100%	
			Completion of Project Viability Review	65%	65%	100%	
			Establishment of a Mass Transit Taguig.	System (MTS) to connec	t the cities of Makati, Manil	a, Pasay, and	
	Makati - Manila - Pasay - Taguig Mass Transit System		Completion of Project Identification	100%	100%	100%	
			Completion of Procurement for Feasibility Study	100%	100%	100%	
			Establishment of motor vehicle ensure roadworthiness and emist thereby reducing road accidents	ssion compliance of all me			
	Motor Vehilce Inspection System		Completion of Project Identification	100%	100%	100%	
			Completion of Procurement for Feasibility Study	100%	100%	100%	
ne Department of ransportation and Communication	North-South		Development of mass transit rail to connect Metro Manila and Malolos, Bulacan. Phase one commuter rail service up to Pampanga.				
DOTC) develops, motes, implements	Commuter Railway (formerly Manila - Malolos Commuter		Completion of Project Identification	100%	100%	100%	
and maintains integrated and strategic	Line)		Completion of Project Viability Review	30%	30%	100%	
ansportation and communication			Establishment of a Bus Rapid Tr Road.	ansit System along Quez	on Avenue, from Manila Cit	y Hall to Ellipti	
systems that will sure safe, reliable, ponsive, and viable	Quezon Ave - Manila Bus Rapid Transit (BRT)		Completion of Project Identification	100%	100%	100%	
vices to accelerate economic			Completion of Project Viability Review	30%	30%	100%	
velopment and to better serve the transport and			This involves the construction at roll-off (RORO) ferry port netwo Negros-Cebu-Bohol-Northern Mi	ork and services with conf			
of the people.	Central Spine RORO Project		Completion of Procurement for Feasibility Study	100%	100%	100%	
			Completion of Project Viability Review	30%	30%	100%	
	Davao Sasa Port	ort Cor	This involves the rehabilitation a	and privatization of the e	xisting Davao Sasa Wharf.		
	Development Project		Completion of Project Viability Review	65%	30%	46%	
	Manila Bay-Pasig River- Lagula Lake Ferry Service Rehabilitation of NALA Terminal 1		An integrated ferry system to tr	averse Manila Bay, Pasig	/Marikina Rivers, and Lagui	na Lake.	
			Completion of Project Viability Review	30%	0%	0%	
			The project shall establish the s and its aesthetic presentability.	tructural soundness of Te	erminal 1, improve its opera	tional efficienc	
			Completion of Procurement Process	30%	30%	100%	
	NAI A Terminal 3 Full		Completion of works of NAIA Te systems by the original contract parking building, as these have	tor, and retrofitting of the	other half of NAIA Termina		
	Operationalization		Completion of Construction	80%	80%	100%	

The Communication of the Commu	PRI		ROGRAM ACC ORT CARD (P		TITA		
			OVERALL RESULTS ASSESSMENT				
DEPARTMENT OF TRANSPORTATION AND COMMUNICATION	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET (FY 2013)	PERFORMANCE INDICATORS	FY 2013 TARGETS/ MILESTONES	FY 2013 ACTUAL ACCOMPLISHMENTS	RATING	
	Caticlan Airport		Upgrading and rehabilitation of the airport by the Catician International Airport Development Corporation, involving the following phases: Phase 1A: fixing of existing terminal; upgrading of airport facilities and reducing slope of adjacent hills by 4 degrees. (Completed in 2010) Phase 1B: entails earthmoving activities; extension of the runway; construction of a new terminal; an installation of navigational and air traffic control aids. Phase 2: extension of the runway to the sea. (For 2015-2016) Estimated projet cost: Php 2.507 billion				
			Phase 1B	20%	20%	100%	
The Department of Transportation and	Communications, Navigation, Surveillance / Air		Establishment of Communication (ATM) for the Philippines.	ns and Navigation Surveil	lance (CNS) and Air Traffic	Management	
Communication (DOTC) develops,	Traffic Management (CNS/ATM)		Completion of Project	50%	50%	100%	
promotes, implements and maintains integrated and strategic transportation and communication systems that will ensure safe, reliable, responsive, and viable services to accelerate economic development and to better serve the transport and communications needs of the people.	Upgrading of Philippine Civil Aviation from Category 2 to Category 1		Upgrade of Philippine civil aviation from United States Federal Aviation Administration (US-FAA) Category 2 to Category 1 status by addressing the US-FAA's findings/issues related to the country's civil aviation authority (or safety standards).	20%	20%	100%	
	Metro Manila Skyway Stage 3		14.3 km, six-lane road from Balintawak, Ouezon City to Buendia, Makati. Includes the 5.5-km, six-lane section from Buendia, Makati to the Polytechnic University of the Philippines (PUP) in Sta. Mesa, Manila, which is shared with the NLEX-SLEX Link Connector Road, of which DPWH is the lead agency.	-	0%		
	Philippine Compliance with the European Maritime Safety Agency (EMSA) Audit		Compliance with the observations and deficiencies cited in prior year's audit by EMSA.	100%	100%	100%	