ortation on the Communication of the Communication	PRIORITY PROGRAM ACCOUNTABILITY REPORT CARD (PPARC)						
			OVERALL RESULTS ASSESSMENT				
Department of Transportation and Communications	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET (FY 2014)	PERFORMANCE INDICATORS	FY 2014 TARGETS/ MILESTONES	FY 2014 ACTUAL ACCOMPLISHMENTS	RATING	
		PHP 5.17 B	Construction of 11.7 km of rail	to connect Baclaran terminal	station to Niyog in Bacoor, Ca	vite	
			Completion of Procurement Process Target for 2014	100%	100%	100%	
	LRT Line 1 South (Cavite) Extension		Completion of Pre- Construction Obligations Target for 2014	100%	100%	100%	
			Completion of Procurement Process for Detailed Design Consultant (Satellite Depot and LRVs)	100%	70%	70%	
	Mactan-Cebu	PHP 123 M	Construction of a new terminal Million passengers/year.	building and upgrading/expa	nsion of existing terminal to ac	ccommodate 14.6	
	International Airport Passenger Terminal Building Expansion		Completion of Procurement Process	100%	100%	100%	
		PHP 2.4 B	Metro-Manila Integrated Transp	oort System - Southwest Tern	ninal		
			Completion of required	100%	100%	100%	
			Government approvals	10070	10070	.0070	
	Metro-Manila Integrated Transport System		Completion of Procurement Process - Southwest Terminal	100%	100%	100%	
	J		Completion of required Government approvals	100%	100%	100%	
			Completion of Procurement Process - South Terminal	100%	100%	100%	
The Department of			Replacement of current magnet	tic stripe ticketing system on	LRT 1, LRT 2, MRT 3 with a co	ntactless AFCS.	
Transportation and Communication	Automatic Fare Collection System		Completion of Procurement Process	100%	100%	100%	
(DOTC) develops, promotes, implements		PHP 629.8 M	Extension of LRT Line 2 by 3.93 Antipolo. Will serve an addition			o Masinag,	
and maintains integrated and strategic transportation and communication systems that will ensure safe, reliable, responsive, and viable services to accelerate economic development and to better serve the	LRT Line 2 East Extension		Completion of Procurement Process for Electro- Mechanical Systems (Consultancy)	100%	70%	70%	
			Completion of Procurement Process for Viaduct (Consultancy)	100%	100%	100%	
			Completion of Procurement Process for Viaduct	100%	100%	100%	
transport and communications needs of the people.			Completion of Procurement Process for Operations and Maintenance Operator (PPP)	100%	85%	85%	
	Puerto Princesa Airport	PHP 1.7 B	Construction of a new passenger terminal building, cargo terminal building, apron; as well as the widening and upgrading of the existing runway, the installation of instrument landing equipment, and the improvement and upgrading of navigational aids and utility systems.				
			Completion of Procurement Process for Engineering, Procurement, and Construction Contractor	100%	100%	100%	
			Completion of Construction	100%	100%	100%	
			Completion of Project Development Activities for Operations/Maintenance	100%	100%	100%	
	New Bohol (Panglao) International Airport	PHP 1.72 B	Development of new airport at Panglao Island, Bohol, to replace the existing Tagbilaran Airport.				
			Completion of Procurement Process for Construction Supervision	100%	100%	100%	
			Completion of Procurement Process for Airport Development	100%	100%	100%	
	Laguindingan Airport	PHP 278 M	The Laguindingan Airport replace the decongestion problem at the and promote tourism.				
			Installation of Air Navigational Facilities	100%	100%	100%	
			Completion of Project Development Activities for Operations/Maintenance (PPP)	100%	100%	100%	

The state of the s	PRIORITY PROGRAM ACCOUNTABILITY REPORT CARD (PPARC)						
1899		PROGRAM/	OVERALL RESULTS ASSESSMENT SERVICE/ PRODUCT RESULTS				
Department of Transportation and Communications	PRIORITY PROGRAMS	PROJECT BUDGET (FY 2014)	PERFORMANCE INDICATORS	FY 2014 TARGETS/ MILESTONES	FY 2014 ACTUAL ACCOMPLI SHMENTS	RATING	
	Cebu Bus Rapid Transit (BRT) Project		The Cebu BRT will serve passengers along the 23-kilometer stretch between Talamban (North East) and Bulacao (South West). It will pass the Ayala Business District and the South Reclamation Project, which City intends to transform into a high-density commercial area.				
			Completion of Procurement Process for Detailed Design	100%	100%	100%	
	Multi-Role Response Vessels (MRRV)	PHP 2.08 B	Supply of ten 40-meter patrol v Completion of Procurement of Consulting Services for Construction Supervision		100%	100%	
			Completion of Procurement Process for the Vessels	100%	100%	100%	
	Common Station	PHP 629 M	Construction of platform to connect LRT Line 1 and MRT Line 3	100%	0%	0%	
		PHP 150 M	Development of new airport at	Brgy. Alobo, Daraga, to repla	ce the existing Legazpi Airport	t.	
	Bicol International Airport (Daraga)		Completion of Procurement Process for Detailed Design and Construction Supervision	100%	100%	100%	
	, , ,		Completion of Procurement Process for Vertical Construction	100%	100%	100%	
		PHP 200 M	Construction of new passenger protection.	terminal building, and of apro	on, taxiway & completion of No	orth-East shore	
	Tacloban Airport Development Project		Completion of Procurement Process for Feasibility Study for alternative site	100%	100%	100%	
The Department of Transportation and	Pagadian Airport		Rehabilitation of the passenger and expansion of vehicular parl				
Communication (DOTC) develops,			Completion of Construction	50%	50%	100%	
omotes, implements and maintains			Construction of new passenger	terminal building, expansion	of apron, and construction of o	drainage system	
integrated and strategic transportation and communication systems that will ensure safe, reliable,			Completion of Procurement Process (revision of design)	100%	100%	100%	
	Sanga-Sanga Airport		Construction of vehicular parking area, security and perimeter fences, and drainage system.	100%	100%	100%	
ervices to accelerate economic			Completion of Construction (contract preparation)	100%	100%	100%	
levelopment and to			Construction of passenger term apron and ramp.	inal building and drainage sys	stem; and site development a	nd concreting of	
better serve the transport and mmunications needs	Maasin Airport		Completion of Procurement Process	100%	100%	100%	
of the people.			Widening of runway and improv	vement of drainage system.			
	San Vicente Airport		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	100%	100%	100%	
	Butuan Airport		Construction of runway extens	ion.			
			Completion of Construction	50%	50%	100%	
	Cotabato Airport		Widening of runway and taxiwa				
		PHP 40 M	Completion of Construction	50%	50%	100%	
	Dipolog Airport	1111 40 W	Construction of new passenger  Completion of Construction	terminal building.	50%	100%	
	Busuanga Airport		Relocation and construction of orientation and expansion of the	a new airport, involving a new			
	basaariga Ali por t		Completion of Procurement Process	100%	100%	100%	
			Upgrading of meteorological instand Busuanga Airports.	struments to support night lar	nding operations at the Dipolog	g, Roxas, Ozam	
	Upgrading of Night		Completion of Procurement Process for Meteorological Equipment	100%	100%	100%	
	Landing Operations		Installation and upgrading of ai Completion of Procurement Process for Upgrading of Power Supply System - Cotabato Airport	rfield lighting system to supp	ort night landing operations.	100%	

	- FKI		ROGRAM ACC ORT CARD (P				
	REPORT CARD (PPARC)  OVERALL RESULTS ASSESSMENT						
1899	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET		SERVICE/ PRODUC	T RESULTS		
Department of Insportation and Insportations		(FY 2014)	PERFORMANCE INDICATORS	FY 2014 TARGETS/ MILESTONES	FY 2014 ACTUAL ACCOMPLISHMENTS	RATING	
	Upgrading of Night Landing Operations		Completion of Procurement Process for Upgrading of Power Supply System - Dipolog Airport	100%	100%	100%	
			Completion of Procurement Process for Upgrading of Power Supply System - Ozamis Airport	100%	100%	100%	
			Completion of Procurement Process for Upgrading of Power Supply System - Roxas Airport	100%	100%	100%	
			Construction of Reinforced Con-	crete Pier			
	Azagra Port		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	100%	100%	100%	
			Construction of causeway.				
	Vinzons Port		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	100%	100%	100%	
			Continuation of construction of	sea wall.			
	Mercedes Port		Completion of Construction	50%	50%	100%	
			Construction of back-up area w	with terminal building			
	Sabang Port		Completion of Construction	50%	50%	100%	
		PHP 20 M	Construction of Reinforced Con-		3070	1007	
		1111 ZO W	Completion of Procurement	100%	100%	100%	
	San Vicente Port		Process				
			Completion of Construction	100%	100%	1009	
	Pilar Port	PHP 15 M	Construction of back-up area w	rith terminal building.			
		0110 14 14	Completion of Construction	50%	50%	1009	
	Cook on Dont	PHP 41 M	Extension of Reinforced Concre	te Pier.			
	Cagban Port		Completion of Procurement Process	100%	100%	100%	
	Sta. Fe Port	PHP 15 M	Construction of pier with RORO ramp	100%	0%	0%	
	DOTC Road Transportation IT	PHP 1.3 B	Customization, development, ir operations, service and mainted the Land Transportation Office	nance of the Information and			
	Infrastructure		Completion of Procurement Process for Component 1	100%	0%	0%	
	MRT 3 Capacity		Completion of Procurement Process (Lot 1 - acquisition of rolling stock)	100%	100%	100%	
	Expansion		Completion of Procurement Process (Lot 2 - acquisition of ancillary machines)	100%	100%	100%	
	Motor Vehicle Inspection System		Establishment of motor vehicle roadworthiness and emission or road accidents and pollution.		es registered in the country, the	nereby reduci	
			Completion of Project Viability Review	100%	Preparation of ICC-PE forms and NEDA requirements	100%	
		PHP 1 B	This involves the rehabilitation	and privatization of the exist	ing Davao Sasa Wharf.		
	Davao Sasa Port Development Project		Completion of Project Viability Review	100%	Preparation of ICC-PE forms and NEDA requirements	100%	
	Rehabilitation of NAI A	PHP 1.1 B	The project shall establish the saesthetic presentability.	structural soundness of Term	inal 1, improve its operational	efficiency, ar	
			Completion of Procurement Process	100%	100%	100%	
			Retrofitting Works	100%	100%	100%	
	NAI A Terminal 3 Full		Completion of works of NAIA To systems by the original contract building, as these have been for	tor, and retrofitting of the ot	her half of NAIA Terminal 3 an		
	Operationalization		Completion of Construction	100%	100%	100%	

Completion of Construction

100%

100%

100%

atmin portation appear	PRIORITY PROGRAM ACCOUNTABILITY REPORT CARD (PPARC)						
	OVERALL RESULTS ASSESSMENT						
Department of Transportation and Communications	PRIORITY PROGRAMS	PROGRAM/ PROJECT BUDGET (FY 2014)	PERFORMANCE INDICATORS	FY 2014 TARGETS/ MILESTONES	FY 2014 ACTUAL ACCOMPLISHMENTS	RATING	
	Caticlan Airport		Upgrading and rehabilitation of involving the following phases: Phase 1A: fixing of existing edgrees. (Completed in 2010) Phase 1B: entails earthmoving installation of navigational and Phase 2: extension of the runw Estimated project cost: Php 2.5	minal; upgrading of airport fa activities; extension of the ru air traffic control aids.	cilities and reducing slope of a new t	ndjacent hills by 4 erminal; and	
			Phase 1B	100%	100%	100%	
	Communications, Navigation, Surveillance / Air Traffic Management (CNS/ATM)	PHP 1.50 B	Establishment of Communication the Philippines.  Completion of Project	ons and Navigation Surveilland	ce (CNS) and Air Traffic Manag	gement (ATM) for	
	Upgrading of Philippine Civil Aviation from		Upgrade of Philippine civil avia to Category 1 status by addres authority (or safety standards)	sing the US-FAA's findings/iss			
	Category 2 to Category 1		Completion of Project	100%	100%	100%	
	Metro Manila Skyway		14.3 km, six-lane road from Ba section from Buendia, Makati to which is shared with the NLEX-	o the Polytechnic University of	the Philippines (PUP) in Sta.	Mesa, Manila,	
	Stage 3		Completion of Procurement Process	100%	100%	100%	
			Completion of Construction	100%	100%	100%	
The Department of Transportation and	EU Recognition of PH STCW Certificates		Retention of EU recognition of PH's STCW Certificates	100%	100%	100%	
Communication (DOTC) develops,	SLEX Extension Project		Extension of South Luzon Expre	essway from Sto. Tomas to Lu	icena		
promotes, implements and maintains integrated and			Completion of Design Review Phase 1: Sto. Tomas to Tiaong	100%	100%	100%	
strategic transportation and			Completion of Design Preparation Phase 2: Tiaong to Lucena	100%	100%	100%	
communication systems that will			A 34 km 6-lane stretch from Sk	kyway FTI to Batasan, Quezon			
ensure safe, reliable, responsive, and viable	C6 Expressway		Completion of Design Preparation	100%	100%	100%	
services to accelerate economic	Currimao Port, Hocos	PHP 77 M	Rehabilitation Upgrading or R.C	C. Pier			
development and to better serve the	Norte	212 00 11	Commencement of Construction	100%	100%	100%	
transport and communications needs	Puerto Princesa Port, Palawan	PHP 32 M	Construction of Back-up Area				
of the people.			Completion of Procurement Process	100%	100%	100%	
	Bulan Port, Sorsogon	PHP 18.232 M	Expansion of Back-up Area				
			Completion of Procurement Process	100%	100%	100%	
	Tabaco Port, Albay	PHP 18.850 M	Construction of Back-up Area a	nd R.C. Wharf Extension			
			Completion of Procurement Process	100%	100%	100%	
			Commencement of Construction	100%	100%	100%	
	ICPC, Hoilo Port, Hoilo	PHP 43 M	Extension of R.C. Wharf				
	City		Completion of Procurement Process	100%	100%	100%	
	Basco Port, Batanes	PHP 85.790 M	Construction of Back-up Area a	and Extension of R.C. Pier			
	.,		Completion of Construction	100%	100%	100%	
	New San Jose Port, Mindoro Occidental	PHP 56.300 M	Construction of Back-up Area, I	R.C. Pier, R.C. Wharf and RoR	o Bump		
			Completion of Procurement Process	100%	100%	100%	
			Commencement of Construction	100%	100%	100%	
	Makar Port, General Santos City	PHP 40 M	Rehabilitation Upgrading of We		100%	100%	
			Completion of Construction	100%	100%	100%	